

COMPLETION REPORT


Name Of Work & Job Code	Improvements to Roads And Drains at Kalidasa and Bhagat Singh Layout and Surrounding Area in Ward No.05 Jakkur 005-21-000018		
2 Sanctioned Estimate No.& Date (AS & TS No)	AS/EE(BTP)/53/2020-21 dt:24-11-2020 TS/ SE(YNK) /49/2020-21 dt :02-12-2020		
3 Head Of Account which is chargeable	P-3657 (Development of Kempegowda Park)		
4 Work Order No. & Date	BBMP / EE/ BTP/ W.O /24/2021-22 dt: 09-08-2021		
5 Name Of Contractor	Sri.R Shivaram		
6 Time Stipulated for Completion of work	90 Days		
7 Date Of Commencement	BBMP / EE/ BTP/ W.O /24/2021-22 dt: 09-08-2021		
8 Date Of Completion	22-11-2021		
9 Delay in Execution of Work	—		
10 Measurement recorded in	M.B No: 5355/19-20		
11 Check Measurement of the Asst Exe. Eng./ Exe, Eng., On	M.B No: 5355/19-20		
12 Name of the office/official in charge of the work	—		
13 a) Asst. Eng/Junior Eng	Mahantesh Kumar.Y.N.		
14 b) Asst.Exe Engineer	Shridhar . B. S.		
Sanctioned Estimate Amount	Amount Claims As Per Actually Vide As per bills	DIFFERENCE	
		Excess 4.91% Above	Savings
RS.9800000	98,37,000/-	37,000/-	—

15.Certified that the above work has been completed within the stipulated time noted in the Work Order

16.Certified that the contractor has delayed and completed the work for which necessary fine

17.Certified that the above work has been executed by the contractor satisfactory .


ASSISTANT ENGINEER
Ward No.05


ASSISTANT EXECUTIVE ENGINEER
Byatarayanapura Sub Division


EXECUTIVE ENGINEER
Byatarayanapura Division